S
625.704
H3Fe
April,
1985

PLEASE RETURN

MONTANA

DEPARTMENT OF HIGHWAYS

Montana State Library
3 0864 1006 6530 9

APR 8 1985

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

APRIL 1, 1985


DOMINION OF CANADA
BRITISH COLUMBIA
ALBERTA
SASKATCHEWAN
NORTH DAKOTA
SOUTH DAKOTA
WYOMING
Kalispell
Whitefish
Columbia Falls
Libby
Troy
Eureka
Rexford
Sunburst
Kevin
Browning
Cut Bank
Shelby
Chester
Hingham
Chinook
Harlem
Havre
Big Sandy
Conrad
Valier
Dutton
Choteau
Fort Benton
Geraldine
Winifred
Great Falls
Denton
Stanford
Hobson
Cascade
Fairfield
Hot Springs
Thompson Falls
Plains
Poison
Ronan
St Ignatius
Superior
Alberton
Missoula
Stevensville
Drummond
Deer Lodge
Philipsburg
Hamilton
Darby
Anaconda
Butte
Helena
East Helena
Boulder
Jefferson
Valley
Townsend
White Sulphur Springs
Three Forks
Manhattan
Belgrade
Bozeman
Livingston
Whitehall
Twin Bridges
Sheridan
Ennis
Virginia City
Ophir
Big Timber
Clyde Park
Laurel
Billings
Columbus
Joliet
Red Lodge
Bridger
Fromberg
Lodge Grass
Hardin
Broadus
Baker
Ekalaka
Miles City
Forsyth
Hysham
Roundup
Musselshell
Melstone
Judith Gap
Moore
Lewistown
Grass Range
Winnett
Jordan
Glendive
Wibaux
Terry
Ismay
Plevna
Circle
Richey
Sidney
Wolf Point
Poplar
Brockton
Bainville
Culbertson
Nashua
Glasgow
Saco
Malta
Dodson
Havre
Scobey
Opheim
Outlook
Westby
Plentywood
Medicine Lake
Bridger
Ryegate
Loma
Broadview
Harlowton
Moccasin
Judith Gap
Lima
West Yellowstone
1
2
3
4
5
N
LEGEND
STATE MAINTAINED
FEDERAL-AID ROUTES
Interstate
Primary
Secondary
INCORPORATED CITIES
Capital
County Seat
Other
Butte Over 5000
Cascade Under 5000
FINANCIAL
&
COMMISSIONER DISTRICTS
District Boundary
3 District Number
Effective Date: 7-1-83
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
SCALE
0 20 40 60 Miles

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
630	Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Final PIH	-	45	July 9 1985
830	Hall East RS 512-1(1)0	PMS 1.9 Miles	Final PIH	2½	40	Mar 4 1986
804	Hall West RS 513-1(1)0	PMS 2.5 Miles	Final PIH	3½	40	Mar 4 1986
268	Mullan Road RS 263-1(4)1	G,GS,PMS & Structure 4.2 Miles	Final PIH	22½	49	June 1985
603	Libby Southeast F 1-1(19)38	PMS 6.5 Miles	Final PIH	9	2	Mar 29 1986
845	St. Regis Northeast F 35-1(5)0	PMS & Widening 3.4 Miles	Final PIH	-	1	Oct 27 1987
815	Kila East & West F 1-2(23)99	PMS & Widening 12.3 Miles	Prelim PIH	-	1	Aug 16 1985
788	Marion West F-HES 1-2(22)90	PMS & Widening 10.0 Miles	Prelim PIH	-	1	Aug 1 1985
024	Flathead Co. Line-South F 5-2(3)86	G, GS, PMS 7.2 Miles	Plans to Checker	308½	~~83~~	Nov 20 1986
243	Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Prelim PIH	-	15	Feb 7 1986
772 BRF 6-1(28)105	West of Dixon (Revais Cr.)	Structure & App. 0.5 Miles	Final PIH	-	-0-	Nov 13 1987

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40Ka/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
649	Meadow Creek - South S 508-1(2)12	G,GS,PMS,& Structure 5.5 Miles	Prelim PIH	-	5	Jan 1 1987
706	Missoula - Bonner IR 90-2(75)106	Conc. Surf. Rehab.	Design Planning Report	193½	2	Apr 30 1986
837	2 Miles S. of Polson F 5-2(31)57	Lt. Turn Bays 0.5 Miles	Final PIH	60	49	June 1 1985
632	Post Creek - Ronan F-HES 5-2(25)38	PMS 8.4 Miles	Final PIH	147½	30	Jan 6 1986
602	Big Fork South & West FR 52-1(3)18	PMS 16.9 Miles	Prelim PIH	-	1	Aug 14 1985
567	Elk Hill-Lion Springs F 1-1(12)65	G, GS, PMS 3.3 Miles	Final PIH	-	48	Nov 13 1985
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Planning Report	-	-	Aug 21 1986
	Blue Bay North & South F 52-1(5)3	PMS 18.0 Miles	Final PIH	-	1	
	Perma Canyon Roadway RS 382-1(1)1	F, GS, PMS 2.8 Miles	Final PIH	-	45	
635	Seeley Lake-Inez Lake FR 83-1(3)15	PMS & Widening 8.3 Miles	Final PIH	-	3	Oct 30 1985
522	Fisher River Bridge BRF 1-1(15)57	Structure & Apps. 0.6 Miles	Final PIH	-	49	Sept 3 1985

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40K/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
816	Big Fork - East F 83-1(3)74	PMS & Widening 8.7 Miles	Final PIH	-	2	May 6 1986
634	Clearwater Jct - East FR 24-1(16)32	PMS & Widening 11.8 MIles	Prelim PIH	160½	-	Oct 22 1985
770	Ovando - East RTF - HES 24-2(16)43	PMS & Widening 12.3	Planning Report	-	5	June 21 1985
604	Eureka - South F 5-4(2)174 U-1	G,GS,PMS& Structure 12.6 Miles	Final PIH	-	11	Nov 14 1989
	Ravalli Weigh Station F 5-2(30)27	Scale, Scale House & Approaches	Planning Report	4	5	
	Happy's Inn F 1-1(26)69	PMS 11.3 Miles	Planning Report	26	1	

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40K/STND40

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-85

PROJECT NO.: I-IG90-1(61)27, U-819
PROJ. NAME: ST. REGIS E. & W.
LENGTH: 6.8 MILES
COUNTY: MINERAL
CONTRACT TIME: 220 Working Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 76
% TIME USED: 58
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,446,868.84
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 649-2460
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: Contractor on Winter Shut Down.

Items % Complete are as follows: Prepare Detour = 100%; Clearing & Grubbing = 100%; Remove Guard Rail = 90%; Unc. Excav. = 98%; Sub-Excav. = 100%; Special Borrow = 99%; Topsoil = 87%; Comp. Roadbed = 99%; Haul = 98%; Obliterate Roadway = 100%; 1" C.B.C. = 68%; 3/4" C.T.C. = 8%; Pl. Mix Bit. Surf. = 27%; Pl. Mix Base = 44%; Class DO & AC-DC Conc. = 98%; Excav. Culv. = 98%; All Drain Pipe = 98%; Bedding Material = 98%; Seeding & Fert. = 33%; Chain Link Fence = 24%; CBSW Fence = 16%; Farm Fence (F2W) = 100%; Farm Fence (F4W) = 32%.

1 man in office on computations & checking notes

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Apr. 1, 1985

PROJECT NO.: 1690-1(61)27 U-10 CONTRACT AMOUNT: $ 762,627

PROJ. NAME: STRUCTURES REHABILITATION CONTRACTOR: Peacemaker Industries

LENGTH: 0.2 miles FROM (town): Spokane, Wash.

COUNTY: Mineral AWARD DATE: 7-6-84

CONTRACT TIME: 110 Working Days DATE WORK STARTED: 8-16-84

ORDER TO PROCEED DATE: July 30, 1984 PROBABLE COMPLETION DATE: 9-1-85

% COMPLETE: 40% NO. DAYS WORKED PER WEEK: 7

% TIME USED: 18% NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 7 to 9 NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jack Silvey TELEPHONE: 649-2460

NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: St. Regis, Mont.

GENERAL: The Sub-contractor "Rock the wrecker" AKA. Assoc. Wrecking has been removing the deck on the structure at sta. 417+25. At this time they have 130'+ removed. There is no other work being done at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-85

PROJECT NO.: IR 90-2(72) 98

CONTRACT AMOUNT: $ 990,963.00

PROJ. NAME: Missoula East & West

CONTRACTOR: Idaho Const. Co.

LENGTH:

FROM (town): Twin Falls, Idaho

COUNTY: Missoula

AWARD DATE: 9-4-84

CONTRACT TIME: 120

DATE WORK STARTED: 9-19-84

ORDER TO PROCEED DATE: 9-24-84

PROBABLE COMPLETION DATE: 8-30-85

% COMPLETE: 17

NO. DAYS WORKED PER WEEK:

% TIME USED: 18

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: [illegible]

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William C. Maart

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Department of Highways
Missoula, Montana

GENERAL: The contractor resumed work March 25th.
Placed SIGN POSTS AND SUB GRADE FOR DETOURS
AT M.P. 96.985, 108.276, 109.4[illegible]

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-85

PROJECT NO.: IR 90-3(61)142 CONTRACT AMOUNT: $1,777,337.75
PROJ. NAME: Beermouth East & West CONTRACTOR: Jim Gilman Exc. Inc.
LENGTH: 7.6 Miles FROM (town): Butte MT.
COUNTY: Granite AWARD DATE: Aug. 29, 1984
CONTRACT TIME: 60 W.D. DATE WORK STARTED: 1-16-85
ORDER TO PROCEED DATE: Sept. 24, 1984 PROBABLE COMPLETION DATE: July 15, 1985
% COMPLETE: 0 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan J. Dutton TELEPHONE: 363-4420
NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: P.O. Box 328
Hamilton MT. 59840

GENERAL: Crushing Plant Mix Aggregate

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1985

PROJECT NO.: BRF6-1(21)33 CONTRACT AMOUNT: $ 1,030,916.09

PROJ. NAME: Beaver Cr-Thompson Falls CONTRACTOR: COP Const. Co.

LENGTH: ____ FROM (town): Billings

COUNTY: Sanders AWARD DATE: 2-8-85

CONTRACT TIME: 120 WD DATE WORK STARTED: ____

ORDER TO PROCEED DATE: 4-16-85 PROBABLE COMPLETION DATE: ____

% COMPLETE: 0 NO. DAYS WORKED PER WEEK: ____

% TIME USED: 0 NO. SHIFTS PER DAY: ____

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: ____

ACTUAL COMPLETION DATE: ____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ____

EFFECTIVE OPENING DATE: ____

PROJECT MANAGER: L. Chezik TELEPHONE: ____

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Plains, Mt.

GENERAL: The preconstruction conference was held on March 18, 1985. The contractor plans to start work on April 1st.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1985

PROJECT NO.: HES 7-1 (30) 66
PROJ. NAME: Near Stevensville
LENGTH: 0
COUNTY: Ravalli
CONTRACT TIME: 20 Working Days
ORDER TO PROCEED DATE: _____
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 11,185.60
CONTRACTOR: Christy Const. Co.
FROM (town): Hamilton MT.
AWARD DATE: 12-5-84
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 363-4420
ADDRESS: Hamilton
P.O. Box 328

GENERAL: Contractor plans on starting April 1ST

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-85

PROJECT NO.: F 7-2(9)92
PROJ. NAME: Widening & Overlay Brooks St.
LENGTH: 1.501 Miles
COUNTY: Missoula
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1465,260.40
CONTRACTOR: American Asphalt
FROM (town): Missoula
AWARD DATE: Jan. 31, 1985
DATE WORK STARTED: 3-22-85
PROBABLE COMPLETION DATE: 9-20-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: J. Williams
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 549-6491
ADDRESS: P.O. Box # 1039
Missoula

GENERAL: The contractor began work on March 22, 1985, with 3 men installing traffic control sign posts. The contractor plans to start work on the other items of contract on, April 8, 1985.

There is seven engineers working on preliminary staking etc.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 25, 1985

PROJECT NO.: F 24-1(18)32
PROJ. NAME: CLEARWATER JCT. WEIGH STA.
LENGTH: —
COUNTY: MISSOULA
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 70%
% TIME USED: 70%
NO. MEN EMPLOYED: 2-5
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 621,374.55
CONTRACTOR: AMERICAN ASPHALT
FROM (town): MISSOULA
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-6-84
PROBABLE COMPLETION DATE: 5-30-85
NO. DAYS WORKED PER WEEK: 0-5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: SUB-CONTRACTOR CONTINUES TO WORK ON THE SCALE HOUSE. SCALE HOUSE IS 85% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

11

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-25-85

PROJECT NO.: BHF 24-2(1)49
PROJ. NAME: No. Fork Blackfoot River
LENGTH: 0.11 MILES
COUNTY: POWELL
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 40%
% TIME USED: 20%
NO. MEN EMPLOYED: 2-7
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 207,972.95
CONTRACTOR: McINTYRE CONST. CO.
FROM (town): GREAT FALLS
AWARD DATE: 10-5-84
DATE WORK STARTED: 10-16-84
PROBABLE COMPLETION DATE: 5-30-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: HASEN R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 1-4
TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: CONTRACTOR STARTED WORK ON 3-18-85 AFTER THE WINTER SHUTDOWN.
CONTRACTOR HAS COMPLETED PLACING ALL AD CONC AND WILL START FORMING BEAMS NEXT WEEK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 31, 1985

PROJECT NO.: RS 212-2(4)3
PROJ. NAME: MOIESE - SOUTH
LENGTH: 1.4 MILES
COUNTY: LAKE
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 3-4-85
% COMPLETE: 20
% TIME USED: 0
NO. MEN EMPLOYED: 33
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $805,226.23
CONTRACTOR: GLENN REHBEIN EXCAVATING INC.
FROM (town): LINO LAKES MN.
AWARD DATE: FEB. 8, 1985
DATE WORK STARTED: MARCH 18, 1985
PROBABLE COMPLETION DATE: JULY 15, 1985
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JIM GREEN
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 406-246-3514
ADDRESS: GENERAL DELIVERY
DIXON MT. 59831

GENERAL: GLENN REHBEIN HAS BEEN PLACING SPECIAL BORROW IN THE POND AREAS, WORKING 2-8 HOUR SHIFTS. SPECIAL BORROW IS 38% COMPLETE. SK CONSTRUCTION IS 29% COMPLETE ON UNCLASSIFIED EXCAVATION WORKING 6-8 HOUR SHIFTS.

DAYVIEW CONSTRUCTION IS INSTALLING PIPE ON THE PROJECT. THE 30 IN IRRIGATION RCP IS 100% COMPLETE. THE 24" CMP IS 71% COMPLETE

PROGRESS HAS BEEN GOOD ON THE PROJECT DUE TO GOOD WEATHER

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-85

PROJECT NO.: RS 507-1(37)
CONTRACT AMOUNT: $ 721,712.55
PROJ. NAME: ALBERTON - SOUTH
CONTRACTOR: WESTERN MATERIALS
LENGTH: 1.2 MILES
FROM (town): MISSOULA
COUNTY: MINERAL
AWARD DATE: 12-5-84
CONTRACT TIME: 75 WORKING DAYS
DATE WORK STARTED: 2-21-85
ORDER TO PROCEED DATE: 4-16-85
PROBABLE COMPLETION DATE: 7-1-85
% COMPLETE: 15%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 14
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: GERALD TAHIN
TELEPHONE: 722-4538
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: ALBERTON, MONTANA

GENERAL: CONTRACTOR REMOVING EXCAVATION FROM STATION 110± TO 135± AND PIPING IN EMB AT SAME STATIONS; PLACING PIPE STATION 110± TO 135±.
CRUSHER PRODUCING 1½" C.B.C. AND PLACING IT IN A STOCKPILE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1985

PROJECT NO.: M8116(3)
PROJ. NAME: Mount Ave. - Missoula
LENGTH: —
COUNTY: Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-24-84

CONTRACT AMOUNT: $ 642,967.10
CONTRACTOR: Lang Const. Co.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J Williams
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: Final inspection will be made after May 1st. The final estimate data is being checked at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-26-85

RTF 1-2(25)123
RTF 1-1(20)30

PROJECT NO.: RTF 5-3(19)113

CONTRACT AMOUNT: $ 583,053.00

PROJ. NAME: See Below*

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 7.4 2.0 8.0

FROM (town): Lino Lakes, Minn.

COUNTY: Lincoln - Flathead

AWARD DATE: April 30, 1984

CONTRACT TIME: Thru Sept. 1, 1984

DATE WORK STARTED: August 7, 1984

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: May 1985

% COMPLETE: 50%

NO. DAYS WORKED PER WEEK: 0

% TIME USED: _____

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: No work on the project since last fall. The project is on shutdown until next spring due to weather limitations. Remaining work is the application of seal & cover on the Libby project.

* LaSalle Road north of Kalispell
Libby North & South
~~Kalispell North~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 29, 1985

PROJECT NO.: RTF 1-2(10)142 TOF 1-2(1)148 & 2 F-65-1(2)0

CONTRACT AMOUNT: $

PROJ. NAME: H. HORSE - W. GLACIER

CONTRACTOR:

LENGTH: 10.4 MI.

FROM (town):

COUNTY: FLATHEAD

AWARD DATE:

CONTRACT TIME: 200 W.D.

DATE WORK STARTED:

ORDER TO PROCEED DATE: ~

PROBABLE COMPLETION DATE:

% COMPLETE: ~

NO. DAYS WORKED PER WEEK:

% TIME USED: ~

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: ~

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: E. PEDALUE

TELEPHONE: 387-5050

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: P.O. BOX 158
CORAM, MONTANA
59913

GENERAL: THE SURVEY CREW IS PRESENTLY SLOPE STAKING & RUNNING IN THE ~~&~~ PROJ. CONST. CENTER-LINE FROM STA. 582+30.4 TO 684+37.9 ON THE CORAM - W. GLACIER PROJECT. PROGRESS HAS BEEN POOR DUE TO SNOW DEPTHS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO.: F 5-3(16)126
PROJ. NAME: Whitefish West & South
LENGTH: 6.3 Miles
COUNTY: Flathead
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 830,944.11
CONTRACTOR: Peak Paving Co., Inc.
FROM (town): Sandpoint, Idaho
AWARD DATE: October 31, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: A preconstruction conference has been set for April 1, 1985.
No estimate as to when XXX work will begin.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/26/85

PROJECT NO.: F HES6-1(26)29
PROJ. NAME: Thompson Falls N&W
LENGTH: 16.8 miles
COUNTY: Sanders
CONTRACT TIME: 90 working days
ORDER TO PROCEED DATE: 7/2/84
% COMPLETE: 92
% TIME USED: 48.9
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,707,943.20
CONTRACTOR: Glenn Rehbein Exc. Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: 6/6/84
DATE WORK STARTED: 7/6/84
PROBABLE COMPLETION DATE: 5/25/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: The project is shutdown for the winter. Work on the final is being done as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 29, 1985

PROJECT NO.: F 38-1(5)4
PROJ. NAME: COL. FALLS - E & W
LENGTH: 4.3 MI.
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-4-83
% COMPLETE: 95
% TIME USED: 93
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,368,510.28
CONTRACTOR: TRI-STATE CONST.
FROM (town): BELLEVUE, WASH.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: E. PEDALUE
TELEPHONE: 387-5050
NO. OF ENG. PERSONNEL EMPLOYED: 1 #2 WORKING ON NOTES AS TIME PERMITS
ADDRESS: CORAM, MONTANA
BOX 158
59913

GENERAL: PROJECT IS SHUTDOWN FOR THE WINTER, WORK REMAINING WILL BE COMPLETED IN THE SPRING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/26/85

PROJECT NO.: RS 548-1(5)4 HES 548-1(4)5

PROJ. NAME: W. Reserve Dr. N.-Kal.

LENGTH: 1.7 miles

COUNTY: Flathead

CONTRACT TIME: 80 working days

ORDER TO PROCEED DATE: 10/22/84

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,249,387.36

CONTRACTOR: American Asphalt Inc.

FROM (town): Missoula

AWARD DATE: 9/28/84

DATE WORK STARTED:

PROBABLE COMPLETION DATE: 6/15/85

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin

NO. OF ENG. PERSONNEL EMPLOYED: 1-6

TELEPHONE: 577-5717

ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: [redacted]

Lost and destroyed stakes were replaced, storm drain pipe and corresponding drop inlets and manholes were staked by state engineering personel. Contractor has moved three dozers on to the job site. Fencing subcontractor have visually inspected the job.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1985

PROJECT NO.: RS 382-1(1)1 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Perma Canyon DATE WORK STARTED: 12-5-84

LENGTH: 2.8 Miles ESTIMATED COMPLETION DATE: 4-12-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: James L. Cyr TELEPHONE: 649-2460

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 99

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 1130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1985

PROJECT NO.: RS 268-1(5)0 DATE SURVEY AUTHORIZED: April 1, 1983

PROJ. NAME: Hamilton - Corvallis DATE WORK STARTED: 2-4-85

LENGTH: 9.6 Miles ESTIMATED COMPLETION DATE: Feb. 28, 1986

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Allen J. Dutton TELEPHONE: 363-4420

NO. PERSONNEL ASSIGNED: 10 % COMPLETE: 50 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 25, 1985

PROJECT NO.: FR 83-1(3)15 DATE SURVEY AUTHORIZED: —

PROJ. NAME: SEELY - INEZ DATE WORK STARTED: 11-2-84

LENGTH: 9.0 MILES ESTIMATED COMPLETION DATE: 4-15-85

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 3-6 % COMPLETE: 95 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 25, 1985

PROJECT NO.: F 24-1(14)23 DATE SURVEY AUTHORIZED: 2-15-84

PROJ. NAME: GREENOUGH HILL DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: 4-30-85

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 3-6 % COMPLETE: 60 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 1130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1985

PROJECT NO.: E7-1(9)22 DATE SURVEY AUTHORIZED: 9-27-77

PROJ. NAME: Darby South DATE WORK STARTED: 1-8-80

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: 4-30-85

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: Allen J. Dutton TELEPHONE: 363-4420

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 98%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO.: S 508-1(2)12 DATE SURVEY AUTHORIZED: 1/3/84

PROJ. NAME: Yaak River Road DATE WORK STARTED: 11/14/84

LENGTH: 3± Miles ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/26/85

PROJECT NO.: F 52-1(3)18 DATE SURVEY AUTHORIZED: 12/4/84

PROJ. NAME: Bigfork S&W DATE WORK STARTED: 12/4/84

LENGTH: 15.9 miles ESTIMATED COMPLETION DATE: 3/14/85

DATE SUBMITTED TO DISTRICT: 3/26/85

PROJECT MANAGER: Gary Marin TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 2-4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-85

PROJECT NO.: F1-2(33)39 DATE SURVEY AUTHORIZED: 10-11-84

PROJ. NAME: Kila West Overlay DATE WORK STARTED: 12-4-84

LENGTH: 12.5 miles ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: J. Kalberg TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-85

PROJECT NO.: F 1-2(22)90 DATE SURVEY AUTHORIZED: 10-1-84

PROJ. NAME: Marion West Overlay DATE WORK STARTED: 1-7-84

LENGTH: 10 Miles ESTIMATED COMPLETION DATE: 4-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: J. Kalberg TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO.: BRF 1-1(23)45 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Libby Creek - Miller Creek DATE WORK STARTED: 1/7/85

LENGTH: 2000 Ft. Each ESTIMATED COMPLETION DATE: April 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 75% Miller Creek
95% Libby Creek

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 3/28/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
278-1(4)0 Jackson Int. West	PMS Overlay & Widening	P-I-H	8	0	-
S 278-1(143 Jackson No.	PMS Overlay & Widening	Final Design	8	100	1/14/85
M 0299(4) U1 Anaconda Streets	Overlay, Grading & Drainage	Final Design	56	90	4/5/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	P-I-H	0	0	-
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	Final Design	16	100	12/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	Final Design	75	99	4/5/85
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	P-I-H	0	15	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	P-I-H	7	0	1/87
M 1805(2) Holmes Avenue - Butte	Reconst., Sidewalk Curb, Gutter & St. Dr.	P-I-H	0	0	-
M 0299(4) U2 Anaconda Streets	Reconstr., Sidewalk, Curb, Gutter & St. Dr.	P-I-H	0	0	-

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 3/28/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 283-1(1)0 Harrison-Pony	PMS Overlay & Widening	P-I-H	0	0	1/86
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	P-I-H	82	60	5/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	P-I-H	48	30	6/85
IR 15-2(52)126 Butte Fence	Fence Rehab.	P-I-H	0	5	11/85
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	P-I-H	64	5	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	P-I-H	8	0	3/86

vf3/jr

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 29 Mar 85

PROJECT NO.: IR 000B(5) F 000B(11)

PROJ. NAME: Weigh Scale Replacement

LENGTH: 0.00 Statewide

COUNTY: Beaverhead

CONTRACT TIME: 120 WD

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,023,152.00

CONTRACTOR: Morgen & Oswood Construction Co., Inc

FROM (town): PO Box 3009, Great Falls, MT 59403

AWARD DATE: 10-31-84

DATE WORK STARTED:

PROBABLE COMPLETION DATE: Jun 85

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 683-6290

ADDRESS: PO Box 1342
Dillon, MT 59725-1342

GENERAL: The Lima portion of contract, no work has been done on the Project this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: F 13-1(3)24
PROJ. NAME: CAMERON-SOUTH
LENGTH: 11.5 MI.
COUNTY: MADISON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 96
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,476,345.47
CONTRACTOR: JIM GILMAN EXC., INC.
FROM (town): BUTTE, MT.
AWARD DATE: 11-30-83
DATE WORK STARTED: 4-4-84
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, MT.

GENERAL: THIS PROJECT HAS BEEN COMPLETED EXCEPT FOR COVER & SEAL, FINAL STRIPING & SOME MINOR BRIDGE WORK. ALL WORK HAS BEEN HALTED UNTIL NEXT CONST. SEASON.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 29 Mar 85

PROJECT NO.: I ID 15-1(68)44
I ID 15-1(52)46 U-3
Armstead North -South

PROJ. NAME: Pipe Organ North-South

LENGTH: 7.1 Miles

COUNTY: Beaverhead

CONTRACT TIME: 180 WD

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,996,110.85

CONTRACTOR: J.J. Welcome Construction Co., Inc.

FROM (town): Redmond, Washington 98052

AWARD DATE: 2-8-85

DATE WORK STARTED:

PROBABLE COMPLETION DATE: Jun 86

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 683-6290

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: 6-Man Creww Slope staking from Sta. 700+00, to Sta. 830+50, on Pipe Organ Project, Mainline on Pipe Oragn staked, Frontage Road and odds and end left on this Project. Started slope staking on Armstead Project 3-14-85, at Sta. 450+00 to Sta. 540+00, this period. 3-New men assigned to use on the date 3-11-85. 1-Man in office checking slope staking notes and complying field for Project plus normal office work this period. Contractor personnel and State Project personnel to have a preconstruction meeting on Project at Butte District Headquarters the 29 th March 1985. Work on Project progressing very well.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

3

CMS-14

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/28/85

PROJECT NO.: I-IB 15-2(33)130
PROJ. NAME: Butte-North
LENGTH: 3.8
COUNTY: Silver Bow
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: 8-1-86
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
Butte, MT 59701

GENERAL: Very little progress as survey crew was working on other projects. Survey crew worked two days on this project locating reference points to establish Q.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: I 15-3(42)150 UI
PROJ. NAME: BERNICE - BASIN
LENGTH: 0.07 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-30-83
% COMPLETE: 99
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 917,815.90
CONTRACTOR: MC INTYRE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-20-83
DATE WORK STARTED: 10-20-83
PROBABLE COMPLETION DATE: 4-19-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: BOB GILMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 225-3788
ADDRESS: BASIN, MT.

GENERAL: AN EPOXY PATCH WILL BE APPLIED WHEN WEATHER PERMITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: I 15-3(42)150 U2
PROJ. NAME: BERNICE - BASIN
LENGTH: 0.05 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 5-29-84
% COMPLETE: 83
% TIME USED: 73
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $665,081.48
CONTRACTOR: COP CONST. CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 4-29-84
DATE WORK STARTED: 6-7-84
PROBABLE COMPLETION DATE: JUNE '85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: HAROLD A. WIEBE
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
BASIN, MT.

GENERAL: NO PROJECT WORK DONE THIS PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31,1985

PROJECT NO.: I-15-3 (42) 150 U-3
CONTRACT AMOUNT: $ 13,569,729.92
PROJ. NAME: Bernice-Basin
CONTRACTOR: Sletten Const. Co.
LENGTH: 6.9 Miles
FROM (town): Great Falls, Mont.
COUNTY: Jefferson
AWARD DATE: 4-30-84
CONTRACT TIME: 280 Working Days
DATE WORK STARTED: 5-29-84
ORDER TO PROCEED DATE: 5-26-84
PROBABLE COMPLETION DATE: 11-1-85
% COMPLETE: 42
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 36
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 16
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: William G. Bork
TELEPHONE: 225-3962
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: Basin, Mont.
Box 118

GENERAL: Swan & Sons Const. Co. started moving in and clearing 3-18-85. They have cleared 6.8 Acres, since then. Lt. 1110-1130. Blattner is pioneering cut lt. 1104-1130. Sletten Const. has just began digging for earth wall footings lt. of sta. 1112 + 32.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: I 15-3(42)150 U3
PROJ. NAME: BERNICE - BASIN
LENGTH: 0.35 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 280 W.D.
ORDER TO PROCEED DATE: 5-29-84
% COMPLETE: 52
% TIME USED: 36
NO. MEN EMPLOYED: 13
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,700,000.00 (STRUC.)
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 4-29-84
DATE WORK STARTED: 5-23-84
PROBABLE COMPLETION DATE: NOV. '85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HAROLD A. WIEBE
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
BASIN, MT.

GENERAL: PIPE PILE @ STA. 1083 S.B. ~ COFFERDAM & EXC. ABUT. #1 S.B. ~ DROVE PILE BT. #2 N.B. @ STA. 1110+25.5 ~ CL "AD" CONC. @ ABUT. #2 S.B. FOOTING ~ CL. "AD" CONC. ABUT. #3 RET. WALL FTG.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-85

PROJECT NO.: I 15-3(43)193 / I 15-3(85)196
PROJ. NAME: Elk Park - North Boundary - South
LENGTH: 2.8
COUNTY: Jefferson County
CONTRACT TIME: 280 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 27
% TIME USED: 27.1
NO. MEN EMPLOYED: 50
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 16,331,851.22
CONTRACTOR: Washington Const. Co.
FROM (town): Missoula, Mont.
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-7-84
PROBABLE COMPLETION DATE: Sept. 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: C.J. Flynn
NO. OF ENG. PERSONNEL EMPLOYED: 7
TELEPHONE: 494-5899
ADDRESS: P.O. Box 3068
Butte

GENERAL: Contractor doing minor grading and pioneering. Crushing 1½ inch gravel and stated crushing some 3/4" top surf.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 (Butte)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1985

PROJECT NO.: I 15-3 (43)143 (Structures) CONTRACT AMOUNT: $

PROJ. NAME: Elk Park North CONTRACTOR: Cop Const. Co. (subcontractor)

LENGTH: FROM (town): Billings, Montana

COUNTY: Jefferson AWARD DATE:

CONTRACT TIME: DATE WORK STARTED: 8-23-84

ORDER TO PROCEED DATE: PROBABLE COMPLETION DATE:

% COMPLETE: NO. DAYS WORKED PER WEEK: 0

% TIME USED: NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman (Str's.) TELEPHONE: 225-3788

NO. OF ENG. PERSONNEL EMPLOYED: 0 ADDRESS: P.O. Box 118

Basin, Montana

GENERAL: No work has been done on the structure portion, of this project, during the past four week period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 2/130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/28/85

PROJECT NO.: IR 15-3 (46)175
PROJ. NAME: Jefferson City N. & S.
LENGTH: 14.5 Miles
COUNTY: Jefferson
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99 %
% TIME USED: 88 %
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,588,005.43
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, MT
AWARD DATE: 2/29/84
DATE WORK STARTED: 6/12/84
PROBABLE COMPLETION DATE: 5/1/85
NO. DAYS WORKED PER WEEK: -0-
NO. SHIFTS PER DAY: -0-
NO. HOURS PER SHIFT: -0-

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 10-26-84

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: -0-

TELEPHONE: 494-3442
ADDRESS: Box 3068
Butte, MT 59701

GENERAL: Final notes & summaries of completed items have been turned into the District Office for checking.

The contractor has completed all items of work except for the second application of epoxy pavement markings & some minor work related to the item of embankment-in-place. This work will be done as weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 29 Mar 85

PROJECT NO.: HES 29-1(9)50
PROJ. NAME: North of Twin Bridges
LENGTH: 0.8 Miles
COUNTY: Madison
CONTRACT TIME: 20 WD
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 53,711.60
CONTRACTOR: L.A. Construction
FROM (town): Box 1638, Harve, MT 59501
AWARD DATE: 3-11-85
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Jun 85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725-1342

GENERAL: A Preconstruction meeting for the contractor, and State personnel will be hold in Butte District office the 29 th March 1985. No otner work done on Project this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: HES 46-2(1)68
PROJ. NAME: EAST OF WISE RIVER
LENGTH: 1.3 MI.
COUNTY: BEAVERHEAD
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $51,756.60
CONTRACTOR: L.A. CONSTRUCTION
FROM (town): HAVRE, MT.
AWARD DATE: 1-3-85
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: IRVIN C. BROELL
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797.
ADDRESS: BUTTE, MT.

GENERAL: NO WORK UNTIL FROST HEAVES GROUND.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 29 Mar 85

PROJECT NO.: F 49-1(2)9
PROJ. NAME: Dillon - Twin Bridges
LENGTH: 7.3 Miles
COUNTY: Beaverhead - Madison
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 97
% TIME USED: 97
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 897,903.15
CONTRACTOR: Baltrusch Construction Co., Inc.
FROM (town): Harve, MT 59501
AWARD DATE: 4-30-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE: Jun 85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725-1342

GENERAL: No work on the Project this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: F BRF 59-1(5)7
PROJ. NAME: CLYDE PARK SOUTH
LENGTH: 7.2 MI.
COUNTY: PARK
CONTRACT TIME: 160 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 90
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,947,956.45
CONTRACTOR: GILMAN EXC., INC.
FROM (town): BUTTE, MT.
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-15-83
PROBABLE COMPLETION DATE: 5-31-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 587-5785
ADDRESS: BOZEMAN, MT.

GENERAL: WORK SUSPENDED FOR WINTER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: HES 69-1(1)11
PROJ. NAME: No. OF WHITEHALL
LENGTH: 0.28 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 79,284.00
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-29-84
DATE WORK STARTED: 10-8-84
PROBABLE COMPLETION DATE: 6-14-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 494-3224
ADDRESS: BUTTE, MT.

GENERAL: REMAINING WORK ON THIS PROJECT WILL BE ACCOMPLISHED WHEN WEATHER PERMITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: IR 90-5(44)250
PROJ. NAME: WHITEHALL - CARDWELL
LENGTH: 8.208 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7-9-84
% COMPLETE: 40.9
% TIME USED: 55.7
NO. MEN EMPLOYED: 27
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,670,817.15
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 6-8-84
DATE WORK STARTED: 7-6-84
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 494-3224
ADDRESS: BUTTE, MT.

GENERAL: DYNAMIC COMPACTION IS EXPECTED TO BE COMPLETED BY 4-8-85. CULVERT INSTALLATIONS SHOULD BE COMPLETED BY 4-15-85. GRAVEL SURFACING TO BEGIN 4-10-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: IR 90-5(45)257
PROJ. NAME: CARDWELL EAST
LENGTH: 7.2 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 1
% TIME USED: 0
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,938,907.85
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 12-14-84
DATE WORK STARTED: 3-26-85
PROBABLE COMPLETION DATE: 8-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 494-3224
ADDRESS: BUTTE, MT.

GENERAL: BEGAN SURFACING LEVELING 3-26-85. BEGAN REMOVING MED. RAIL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: IR 90-6(45)307
CONTRACT AMOUNT: $1,868,068.35
PROJ. NAME: BOZEMAN NO. SIDE E EAST
CONTRACTOR: MEYER CONST. CO.
LENGTH: 5.4 MI.
FROM (town): BILLINGS, MT.
COUNTY: GALLATIN
AWARD DATE:
CONTRACT TIME: 90 W.D.
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE: 10-11-85
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R. BLOSSOM
TELEPHONE: 587-5785
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: BOZEMAN, MT.

GENERAL: PRE-CONSTRUCTION CONFERENCE IS SCHEDULED FOR 4-5-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/28/85

PROJECT NO.: M 1807 (4)
CONTRACT AMOUNT: $ 605,574.50
PROJ. NAME: East Park St.-Butte
CONTRACTOR: Jim Gilman Exc., Inc.
LENGTH: 0.43 Miles
FROM (town): Butte, MT
COUNTY: Silver Bow
AWARD DATE: 10-31-84
CONTRACT TIME: 75 W.D.
DATE WORK STARTED: 11-19-84
ORDER TO PROCEED DATE: 4-16-85
PROBABLE COMPLETION DATE: 7-1-85
% COMPLETE: 11 %
NO. DAYS WORKED PER WEEK: 5
% TIME USED: -0-
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 13
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Bettle
TELEPHONE: 494-3442
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: Box 3068
Butte, MT 59701

GENERAL: The Contractor started setting construction signs on 3/21/85, barricaded East Park St. & detoured traffic to Mercury St. & Arizona Ave. on 3/26/85. The Contractor started Street Excavation & work on Concrete Retaining Walls on 3/27/85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28-1985

PROJECT NO.: SMP 2099-85
PROJ. NAME: Maint. Stkpls.
LENGTH: _____
COUNTY: _____
CONTRACT TIME: 146 W.D.
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 532 470.00
CONTRACTOR: West Valley Const. Co
FROM (town): Anaconda
AWARD DATE: March 11, 1985
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: G. A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 222-8199
ADDRESS: 1122 West Front
Livingston, Mont. 59047

GENERAL: Contract awarded 3-11-85. Preconstruction Conference date was requested.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1985

PROJECT NO.: M 5809(3) & M 5809(4)
CONTRACT AMOUNT: $ 231,694.50
PROJ. NAME: Mont. Ave. & Custer Ave.
CONTRACTOR: Maronick Const. Co., Inc.
LENGTH: 0.29 Miles
FROM (town): East Helena, Mont.
COUNTY: Lewis and Clark
AWARD DATE: July 27, 1984
CONTRACT TIME: 30 Days
DATE WORK STARTED: Sept. 17, 1984
ORDER TO PROCEED DATE: Aug. 27,1984
PROBABLE COMPLETION DATE: April 15, 1985
% COMPLETE: 98
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 88
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A. G. Reather
TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: 2701 Prospect
Helena, Mt. 59601

GENERAL: The project is near completion. The contractor is down for the winter shut down and will complete the project when weather permits. There are just minor items to complete the job.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1985

PROJECT NO.: M 5815 (3)
PROJ. NAME: Cruse Avenue
LENGTH: 0.3 Miles
COUNTY: Lewis and Clark
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: April 15, 1985
% COMPLETE: 2
% TIME USED: 0
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,606,403.09
CONTRACTOR: Maronick Const. Co., Inc.
FROM (town): East Helena, Mt.
AWARD DATE: Sept. 28, 1984
DATE WORK STARTED: 1-16-85
PROBABLE COMPLETION DATE: August 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 444-6326
ADDRESS: 2701 Prospect Ave
Helena, Mt. 59601

GENERAL: The prime contractor started moving dirt and fence 3-19-85and hauling excess material from the project. Work on 11th Avenue will begin when all frost has disappeared.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAR. 27, 1985

PROJECT NO.: BR 9016 (6)
CONTRACT AMOUNT: $ NOT LET
PROJ. NAME: BR. REPLACE & APP
CONTRACTOR: —
LENGTH: E. OF CENTRAL PARK - GALLATIN RIV. 0.1 MILES
FROM (town): —
COUNTY: GALLATIN
AWARD DATE: —
CONTRACT TIME: 65 W.D
DATE WORK STARTED: —
ORDER TO PROCEED DATE: NOT LET
PROBABLE COMPLETION DATE: —
% COMPLETE: —
NO. DAYS WORKED PER WEEK: —
% TIME USED: —
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: —
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JERRY R. BROWN
TELEPHONE: 222-2199
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: P.O. BOX 1110
BOZEMAN - 59715

GENERAL: CONTRACT HAS NOT BEEN LET -
TO DATE CENTERLINE PINTAIL & LEVELS HAVE
BEEN RUN & ESTABLISHED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: M 1805 (2) DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: HOLMES AVE. - BUTTE DATE WORK STARTED: 10-15-84

LENGTH: 1.0 MI. ESTIMATED COMPLETION DATE: *

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. WILSON TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 5

* ~ CREW REASSIGNED - COMPLETION DATE UNKNOWN

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: BR 9030 (5) DATE SURVEY AUTHORIZED: 9-14-84

PROJ. NAME: MUSSELSHELL @ HENNEP DATE WORK STARTED: 12-3-84

LENGTH: 1.0 MI. ESTIMATED COMPLETION DATE: 4-26-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. BLOSSOM TELEPHONE: 587-5785

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: RS 283-1(1)0 DATE SURVEY AUTHORIZED: 1-9-85

PROJ. NAME: Pony-Harrison DATE WORK STARTED: 1-21-85

LENGTH: 6.1 Mi. ESTIMATED COMPLETION DATE: 5-24-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Irvin Broell TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1985

PROJECT NO.: RS 279-1 (2) 16 DATE SURVEY AUTHORIZED: Oct. 16, 1984

PROJ. NAME: Canyon Creek-Wilborn DATE WORK STARTED: Dec. 3, 1984

LENGTH: 6 Miles ESTIMATED COMPLETION DATE: 5-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: A. G. Reather TELEPHONE: 444-6326

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 28, 1985

PROJECT NO.: IR-90-7(52)341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Mission I'change - East DATE WORK STARTED: _____

LENGTH: 11.8 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. SITTON TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: _____

No work done on this project this period

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March-28-1985

PROJECT NO.: I-90-7(89)341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Springdale - West DATE WORK STARTED: 12-3-84

LENGTH: 10.03 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 5&6 % COMPLETE: _____
F/W line & points being established.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: F 69-1(2)10 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BOULDER-WHITEHALL DATE WORK STARTED: _____

LENGTH: 16.0 MI. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 3-7-85

PROJECT MANAGER: BILL BOARK TELEPHONE: 225-3962

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-85

PROJECT NO.: F50-2(17)31 DATE SURVEY AUTHORIZED: 1-24-85

PROJ. NAME: Y. STONE PARK BDRY NORTH DATE WORK STARTED: 1-28-85

LENGTH: 9.8 ESTIMATED COMPLETION DATE: 4-11-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: OLE OLSON TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: FR 50-1(1)10 DATE SURVEY AUTHORIZED: 1-2-85

PROJ. NAME: GREYLING CR.-NO. DATE WORK STARTED: 1-21-85

LENGTH: 10.6 Mi. ESTIMATED COMPLETION DATE: 4-26-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: SHUYLER TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130 Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/28/85

PROJECT NO.: FR 19-1(11)15 DATE SURVEY AUTHORIZED: 1/17/85

PROJ. NAME: West of Anaconda-West DATE WORK STARTED: 1/17/85

LENGTH: 7.8 Miles ESTIMATED COMPLETION DATE: 4/16/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bettle TELEPHONE: 494-3442

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 2130 Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/28/85

PROJECT NO.: F 19-1(4) Extend2MI. DATE SURVEY AUTHORIZED: 3/12/85

PROJ. NAME: West Valley-Anaconda DATE WORK STARTED: 3/12/85

LENGTH: 2 Miles ESTIMATED COMPLETION DATE: 4/16/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bettle TELEPHONE: 494-3442

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: IR 15-2(52)126 DATE SURVEY AUTHORIZED: 2-14-85

PROJ. NAME: BUTTE URBAN FEN. REHAB, DATE WORK STARTED: _____

LENGTH: 2.5 MI. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: IRVIN BROELL TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: IR 15-2(49)124 DATE SURVEY AUTHORIZED: 2-6-85

PROJ. NAME: BUTTE WEST & SOUTH DATE WORK STARTED: _____

LENGTH: 8.4 MI. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: IRVIN BROELL TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-28-85

PROJECT NO.: F 12-1(1)0 DATE SURVEY AUTHORIZED: 11-23-84

PROJ. NAME: WEST YELLOWSTONE-WEST DATE WORK STARTED: 12-3-84

LENGTH: 8.7 MI. ESTIMATED COMPLETION DATE: 5-10-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: SHUYLER TELEPHONE: 586-7562

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: BR 9022(6) DATE SURVEY AUTHORIZED: 1-3-85

PROJ. NAME: Ten Mile Cr. on McHighland DATE WORK STARTED: No Crew

LENGTH: _____ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: BR 9029(7) DATE SURVEY AUTHORIZED: 5-1-84

PROJ. NAME: Bridge over Big Hole 4 Miles S.W. of Twin Br. DATE WORK STARTED: No Crew

LENGTH: _____ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: BRS 273-1(1) DATE SURVEY AUTHORIZED: 11-5-84

PROJ. NAME: WARM SPRINGS CR. DATE WORK STARTED: NO CREW

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: BRS-422-1(1)0 DATE SURVEY AUTHORIZED: 2-26-85

PROJ. NAME: MADISON COUNTY DATE WORK STARTED: NO CREW

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: RS 540-1(3)25112 DATE SURVEY AUTHORIZED: 2-6-85

PROJ. NAME: East River Road DATE WORK STARTED: No Crew

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: BRS 235-1(1)0 DATE SURVEY AUTHORIZED: N.A.

PROJ. NAME: E Valley - Center Rd. DATE WORK STARTED: No Crew

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: F 55-1(4)0 DATE SURVEY AUTHORIZED: 12-27-84

PROJ. NAME: WHITEHALL SO. DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: N.A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: RS11-1(4)49 DATE SURVEY AUTHORIZED: 9-10-84

PROJ. NAME: SEVEN CORRECTION SOUTH OF LIVINGSTON DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: NA

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: April 1, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS Structure	Final Design	88	96	6-28-85
FR 24-3(3)76 Rogers Pass-East	Widen, Gravel Surf. PMBS	Prelim. P.I.H.	184	20	11-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	0	12-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	48	86	6-15-85
F 10-2( )73 Big Sandy-South	Grade, Gravel Surf. PMBS	Prelim. P.I.H.	140	80	4-30-85
RS 552-1( )0 Sunburst-East	Gravel Surface	Final P.I.H.	16	1	4-30-86
F 24-4( )117 Simms-West	Widen, Gravel Surf. PMBS	Prelim P.I.H.	48	2	3-12-87
FR 10-1( )4 Great Falls-North	PMBS Overlay	Final P.I.H.	200	10	11-26-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 1, 1985

PROJECT NO.: IR 15-4(61)229
PROJ. NAME: Augusta Int. - North
LENGTH: 18.7 Miles
COUNTY: Lewis & Clark - Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 99
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,229,685.78
CONTRACTOR: Hilde Const. Co.; Inc.
FROM (town): Great Falls
AWARD DATE: Feb. 29, 1984
DATE WORK STARTED: April 6, 1984
PROBABLE COMPLETION DATE: 4-30-85*
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls

GENERAL: 1 man engaged in working on Final Estimate.

* Paint Striping will be completed as weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

52

DISTRICT: 3130 - Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-85

PROJECT NO.: IR 15-2(21)323
PROJ. NAME: Brady N & S
LENGTH: 11.6 miles
COUNTY: Teton & Pondera
CONTRACT TIME: 120 WD + 6
ORDER TO PROCEED DATE: July 30, 84
% COMPLETE: 31
% TIME USED: 44
NO. MEN EMPLOYED: ≅ 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,587,986.71
CONTRACTOR: Sletten Const.
FROM (town): Gt. Falls, Mt.
AWARD DATE: July 6, 84
DATE WORK STARTED: July 30, 84
PROBABLE COMPLETION DATE: July 85
NO. DAYS WORKED PER WEEK: 5 to 6
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: O.L. Black
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 278-7931
ADDRESS: Conrad, Mt.

GENERAL: Sletten Const. Co. started work on the project 8/26/85. The Teeple has been re-routed to the west frontage road 3/24/85. The contractor is presently relaying the 1½" CAC on the rebuild section. And installing impervious curtain. Plans to start producing and placing plant mix 4-1-85.

The crushing sub-contractor is crushing 1½" CAC.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1985

PROJECT NO.: IR 15-7(22) 334
PROJ. NAME: Conrad - No. & So.
LENGTH: 9.0 Miles
COUNTY: Pondera
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE:
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,319,708.50 (A)
$ 2,237,568.50 (B)
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, MT.
AWARD DATE:
DATE WORK STARTED: ----------
PROBABLE COMPLETION DATE: August 15, 1985
NO. DAYS WORKED PER WEEK: ----------
NO. SHIFTS PER DAY: ----------
NO. HOURS PER SHIFT: ----------

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 3-5

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: A pre-con was held on March 21, 1985. The contractor is currently securing his air quality permits, reclamation plans, and historical site data. He plans to go to work around April 15th on the approach slabs and will start plant mix operations after the Brady Project is completed. Centerline is 44% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

54

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 1, 1985

PROJECT NO.: F-BRF-HES 24-3(7)109
PROJ. NAME: Bowmans Corners-Northeast
LENGTH: 7.8 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,243,653.15
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: January 3, 1985
DATE WORK STARTED: March 27, 1985
PROBABLE COMPLETION DATE: May 31, 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Ros-Mar Fence, Inc.: 2-men, 1-ton flatbed truck and John Deer tractor/post driver began removing fence on the right side at the end of the project on March 27, 1985.

Hilde Construction Co., Inc.: Started moving equipment onto the project on March 25, 1985. Began installing Construction Signing and building a water dam on March 27, 1985 with 9-men, 2-pickups, 2-parts vans, mechanic truck, service truck, D-9H dozer, D-9L push cat, #14-Patrol, Wagner sheepfoot roller, 2-10,000 gal. water wagons, Big Bud tractor/13' tandum disc and 3-631 scrapers. The engineering personnel are engaged in office work, establishing centerline, and R/W lines, running bench levels and slope staking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

E5

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 1, 1985

PROJECT NO.: RTF 60-2(15)71
PROJ. NAME: Belt East & West
LENGTH: 10.6 Miles
COUNTY: Cascade
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,230,583.45
CONTRACTOR: Sletten Const. Co. Inc.
FROM (town): Great Falls
AWARD DATE: March 11, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls

GENERAL: A 5 man Engineering crew ingaged in construction layout. Slope staking in progress.
No date has been set for a Pre-Construction Conference.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

F-6

CMS-14

DISTRICT: GT FALLS 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1985

PROJECT NO.: MBP 60-2(17)95
CONTRACT AMOUNT: $ 119,300.00
PROJ. NAME: BR PAINTING(WARDEN BR)
CONTRACTOR: RAINBOW PAINTING CO
LENGTH: 0.00
FROM (town): GREAT FALLS, MT
COUNTY: CASCADE
AWARD DATE: 3/11/85
CONTRACT TIME: COMPLETE BY 10-15-85
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 0
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. ROBINSON
TELEPHONE: 727 4350
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS:

GENERAL: NO WORK ON PROJECT TO DATE. CONTRACTOR ANTICIPATES BEGINNING WORK ABOUT MAY 1, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1985

PROJECT NO.: R.S. 218-1(2) 9
PROJ. NAME: Solid Road-Conrad East
LENGTH: 9.8 miles
COUNTY: Pondera
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: Jan. 8, '85
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 1,010,924.93
CONTRACTOR: Baltrusch Construction
FROM (town): Harve, MT.
AWARD DATE: December 5, 1984
DATE WORK STARTED: ----------
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: ----------
NO. SHIFTS PER DAY: ----------
NO. HOURS PER SHIFT: ----------

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: The contractor has not begun work on the subject project. Vic Tindle is currently in the process of moving in and setting up the crusher operation. Sub-contractor, L. A. Construction plans to start with the construction signing on April 1st weather permitting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-85

PROJECT NO.: RS 432-2(1)40
PROJ. NAME: Rudyard: South
LENGTH: 6.006 miles
COUNTY: Hill
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G. Tr[illegible]
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHUNE: 265-6821
ADDRESS: P.O. Box 592
Havre, Montana

GENERAL: The engineering crew has been working on the construction layout.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1985

PROJECT NO.: R. S. 534-1(1) 0
PROJ. NAME: Dupuyer-Conrad Signing
LENGTH: 26.7 miles
COUNTY: Pondera County
CONTRACT TIME: 30 Working Days
ORDER TO PROCEED DATE: _____
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ $ 6,140.60
CONTRACTOR: L.A. Construction
FROM (town): Harve, MT.
AWARD DATE: _____
DATE WORK STARTED: ----------
PROBABLE COMPLETION DATE: May 15, 1985
NO. DAYS WORKED PER WEEK: ----------
NO. SHIFTS PER DAY: ----------
NO. HOURS PER SHIFT: ----------

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: A pre-con was held for the subject project on March 26, 1985. The contractor plans to begin operations on about April 8th weather permitting. He is currently awaiting arrival of the signing materials.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GT FALLS 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1985

PROJECT NO.: M 5219(1)
PROJ. NAME: 38TH SR & 2ND AVE NO
LENGTH: 0.00
COUNTY: CASCADE
CONTRACT TIME: 60 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 54,598.00
CONTRACTOR: LIVESAY TRAFFIC MAINTENANCE
FROM (town): GREAT FALLS, MT
AWARD DATE: 10-31-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. ROBINSON
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 727 4350
ADDRESS:

GENERAL: NO WORK ON PROJECT TO DATE. CONTRACTOR WILL NOT BEGIN WORK UNTIL ALL MATERIALS ARE ON HAND.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-85

PROJECT NO.: BHM 5710(3)
PROJ. NAME: BNRR - OTPASS - HAVRE
LENGTH: 0.2 miles
COUNTY: Hill
CONTRACT TIME: 220 w/d
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 30
% TIME USED: 17
NO. MEN EMPLOYED: 2-7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,560,292.61
CONTRACTOR: Martel Construction Inc.
FROM (town): Bozeman, MT 59715
AWARD DATE: July 23, 1984
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 12-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gary Steen
NO. OF ENG. PERSONNEL EMPLOYED: 2-3
TELEPHONE: 265-6821
ADDRESS: Havre, Mt.

GENERAL: Bents # 17, 18, 19 are in place. thur caps. Bents # 15, 16, 20 are placed thur colomns. Bent #21 placed thur crashwall. Bent # 1 thur 14 and 22 thur 31 have treated timber piling driven ~~on~~ No Treated Timber caps have been set. Some work on Temp sidewalk has begun material being check out and drilling of missing holes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

B12

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 27, 1985

PROJECT NO.: S.M.P. 0799-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: ----------
COUNTY: Various
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: _____
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ $ 474,700.00
CONTRACTOR: Konitz Contracting, Inc.
FROM (town): Lewistown, MT.
AWARD DATE: March 11, 1985
DATE WORK STARTED: ----------
PROBABLE COMPLETION DATE: Aug. 15, 1985
NO. DAYS WORKED PER WEEK: ----------
NO. SHIFTS PER DAY: ----------
NO. HOURS PER SHIFT: ----------

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: A pre-con was held for the subject project on March 21, 1985. The contractor plans on begining operations on April 15th with 5 - 9 Hr. shifts per week. He is currently securing his Air Quality Permits, Reclamation Plans, and Historical Site Data.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-85

PROJECT NO.: RS 0005(64)
PROJ. NAME: Liberty Co. Signs
LENGTH: 20.7 miles
COUNTY: Liberty
CONTRACT TIME: 40 W.D
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 12,309.00
CONTRACTOR: Brummer Const.
FROM (town): Chinook, MT.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Trefz
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 265-6821
ADDRESS: P.O. Box 592
Havre, MT.

GENERAL: A pre-construction conference was held at the Havre office on Wed. 3-20-85. The signing construction layout is complete in the field. The contractor has not started work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

E14

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1985

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SO (NORTH SECT) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 MILES ESTIMATED COMPLETION DATE: 6-15-85*

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

* WORK SUSPENDED PENDING OUTCOME OF CONDEMNATION HEARING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1985

PROJECT NO.: RS 330-1(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH (MID SECT) DATE WORK STARTED: 11-14-84

LENGTH: 5.3 MILES ESTIMATED COMPLETION DATE: ???????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

??????PENDING AVAILABILITY OF DOH LAND SURVEYOR TO RE-ESTABLISH SECTION CORNERS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

115

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1985

PROJECT NO.: RS 228-2(5)30 DATE SURVEY AUTHORIZED: 12-22-83

PROJ. NAME: 5 MI SO FT BENTON-SOUTH DATE WORK STARTED: 1-15-85

LENGTH: 10.0 MILES ESTIMATED COMPLETION DATE: 12-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 1, 1985

PROJECT NO.: F 24-4(5)117 DATE SURVEY AUTHORIZED: 8/30/84

PROJ. NAME: Simms - West DATE WORK STARTED: October 10, 1984

LENGTH: 11 Miles ESTIMATED COMPLETION DATE: 4/5/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-85

PROJECT NO.: RF 10-3(4)91 DATE SURVEY AUTHORIZED: 1-14-82

PROJ. NAME: Box Elder - Havre DATE WORK STARTED: 3-21-85

LENGTH: 13.5 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: _____

The engineering crew has been setting B.M.'s and establishing elevations in preparation for construction

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-85

PROJECT NO.: F 1-7(4)430 DATE SURVEY AUTHORIZED: 8-17-84

PROJ. NAME: Fort Belknap-East DATE WORK STARTED: 12-3-84

LENGTH: 16.3 miles ESTIMATED COMPLETION DATE: 8-7-86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 45%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: GREAT FALLS - 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 1, 1985

PROJECT NO.: F1-3(12)225 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BROWNING-CUT BANK DATE WORK STARTED: 1-7-85

LENGTH: 22.5 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GLEN BROWN TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 9%

NO FURTHUR WORK WILL BE DONE ON THIS PROJECT AT THIS TIME. REPORTING WILL CONTINUE WHEN WORK IS RESUMED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: GREAT FALLS - 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-85

PROJECT NO.: IR 15-6(24)309 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: DUTTON - N+S DATE WORK STARTED: 2-20-85

LENGTH: 7.1 MILES ESTIMATED COMPLETION DATE: 3-85

DATE SUBMITTED TO DISTRICT: 3-85

PROJECT MANAGER: T. HAMMERBACKER TELEPHONE: 278-7944

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1985

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: GT FALLS-SO ARTERIAL DATE WORK STARTED: 12-10-81

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: ????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46%

???????? WORK SUSPENDED INDEFINITELY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Glendive 4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 26-1(1)3 Sidney - North Dakota Line	Gr., Gravel, PMS and Structure	Final Design		70%	12/1/85
F 2-1(8)46 Fallon County Line E & W	PMS Overlay	Final P.I.H.		20%	10/1/85
F 39-1(15)4 Lame Deer - North	PMS Overlay	Final P.I.H.		10%	11/1/85
F 18-1(2)1 Miles City - Northwast	PMS Overlay	Final P.I.H.	8	2%	12/1/85
FR 1-10(12)639 Culbertson - West	PMS Overlay & Widen	Final P.I.H.	168	45%	12/1/85
F 1-8(6)500 Saco - East	PMS Overlay & Widen	Prelim. P.I.H.		0%	3/1/86
RS 247-1(1)0 Webster - East	GS.	Final P.I.H.		0%	9/1/86
RS 438-1(4)0 Nashua - North	PMS Overlay	Comp. of Survey		0%	10/1/86
F 25-1(6)0 Circle - North	PMS Overlay & Widen	Prelim P.I.H.	72	35%	11/1/86
RS 344-1(5)29 7.5 Miles West of Froid	PMS Overlay & Widen	Prelim. P.I.H.		0%	12/1/86
F 57-6(2)281 Circle - East	PMS Overlay	Comp. of Survey		0%	12/1/86
BRF 42-3(6)73 S. of Glasgow (Milk River)	STR. and APPS.	Prelim. P.I.H.		0%	6/1/87
RS 517-1(1)0 Coalridge - West	PMS Overlay	Comp. of Survey		0%	7/1/87
RS 516-1(1)14 Coalridge - N & S	PMS Overlay	Comp. of Survey		0%	7/1/87
F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay & Widen	Comp. of Survey		0%	10/1/87

TOTAL = 248 HRS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO. IR 000 B(5) & F 000 B(11)
PROJ. NAME: Weigh Scale Replacement
LENGTH: -
COUNTY: Various
CONTRACT TIME: 120 W. D.
ORDER TO PROCEED DATE: 3-1-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: -
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,023,152.00
CONTRACTOR: Morgen & Oswood
FROM (town): Great Falls, MNT.
AWARD DATE: 11-5-84
DATE WORK STARTED: -
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken Quale
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Glendive, MT 59330

GENERAL: A Preconstruction Conference was held in the Billings District office on March 14, 1985, with the Prime Contractor, and several Sub-Contractor's Representative's in attendance.
Demolation sub-contractor, Scanlan Construction co. planned to start work, March 27, 1985 on the Wibaux eastbound site, but his sub-contract was'nt approved by the Construction Bureau, and his Annual E.E.O. submission wasn't approved.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO. RTP-HES-1-10 (14) 648
PROJ. NAME: Bainville-West
LENGTH: 6.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,013,125
CONTRACTOR: Portable Pavers
FROM (town): Miles City
AWARD DATE: February 8, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James L. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No word from the contractor as to when work will begin or any request for a pre-construction conference. Only minor work on construction layout this pastperiod due to other construction layout requirements.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-26-85

PROJECT NO.: F RTF 20-2(7)52
CONTRACT AMOUNT: $ —
PROJ. NAME: SIDNEY - FAIRVIEW
CONTRACTOR: —
LENGTH: 11.1 M
FROM (town): —
COUNTY: RICHLAND
AWARD DATE: —
CONTRACT TIME: —
DATE WORK STARTED: —
ORDER TO PROCEED DATE: —
PROBABLE COMPLETION DATE: —
% COMPLETE: —
NO. DAYS WORKED PER WEEK: —
% TIME USED: —
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: —
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: H. KELLY
TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Glendive

GENERAL: NO ONE ASSIGNED to project this PERIOD

Pre STAKING remains 10% Complete with 470 MAN HOURS USED TO DATE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO.: RTF-BRF 22-2 (5) 47
PROJ. NAME: Antelope-N & S
LENGTH: 5.4 Miles
COUNTY: Sheridan
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 7-15-86
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: Approval to begin on construction layout received from Helena effective February 14, 1985. One man working up grade, pipe, and transit notes, construction layout will begin as soon as field personnel are available. Tentative letting date is July 85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO.: F 22-3 (1) 81
PROJ. NAME: Culbertson-North
LENGTH: 7.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,060,641
CONTRACTOR: Baltrusch
FROM (town): Havre
AWARD DATE: October 31, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work by the contractor or survey crew this past period, survey crew engaged on other projects. A pre-construction conference was held on February 27, 1985 and the contractor advised that his plans are to move in on the project sometime in April and begin producing aggregate for plant mix.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: ~~Main & Haynes~~ Miles City ~~Leighton Blvd.~~ Miles City
LENGTH: 3.8 Miles
COUNTY: Custer
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7/18/84
% COMPLETE: 89
% TIME USED: 67
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,802,849.26
CONTRACTOR: Holm-Sutherland
FROM (town): Billings, MT
AWARD DATE: 4/13/84
DATE WORK STARTED: 7/19/84
PROBABLE COMPLETION DATE: 6/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 232-1093
ADDRESS: Dept of Highways
Miles City, MT. 59301

GENERAL: Work during the past period consisted of installing pre-dress curb and pipe removals by Pederson Construction Company, sub-contractor. Pederson Construction Company resumed work on 3-18-85.

Items and percent complete are as follows: street work - 88%, pipe - 80%, and outlet pond - 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

6

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO.: BRF 23-2(7)81
CONTRACT AMOUNT: $ 2,378,094
PROJ. NAME: S.E. of Broadus
CONTRACTOR: Cop Constr. Co.
LENGTH: 1.0 Mile
FROM (town): Billings, Montana
COUNTY: Powder River
AWARD DATE: 9-28-84
CONTRACT TIME: 180 W.D.
DATE WORK STARTED: 11-5-84
ORDER TO PROCEED DATE: 10-22-84
PROBABLE COMPLETION DATE: 9-13-85
% COMPLETE: 43
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 68
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 7 AVE.
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: Walter D. Core
TELEPHONE: 436-2935
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Broadus, Montana

GENERAL: No work was performed on grading and related items during the past period. On the structure portion of the contract substructure units have been completed, the contractor began erecting structural steel March 11, 1985 with this item currently 65% complete. Items and percent complete are: Unclass. Exc. 67%, Fencing items 70%, Structure items 65%.

DISTRIBUTION: ✓ WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1985

PROJECT NO.: IR 94-3(35)115
PROJ. NAME: Hathaway East & West
LENGTH: 14.2 Miles
COUNTY: Rosebud & Custer
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 1%
% TIME USED: 0%
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,079,805.47
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Montana
AWARD DATE: December 10, 1984
DATE WORK STARTED: March 1, 1985
PROBABLE COMPLETION DATE: July, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Meyer Construction started crushing & stockpiling plant mix aggregate March 1, 1985. To date about 15,000 tons of plant mix agg. have been produced and stockpiled. Contractor plans to start milling and paving about April 15, 1985. Construction Layout is 25% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/26/85

PROJECT NO.: EPH-4(34)/148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 98
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,499,672.50
CONTRACTOR: BEARS GEN. CONT. INC.
FROM (town): RICHMOND, WA.
AWARD DATE: 3/31/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 5/1/85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093.
ADDRESS: DEPT OF HWYS
MILES CITY, MT.

GENERAL: WORK WAS SUSPENDED FOR THE SEASON 12/20/84. ITEMS AND PERCENT COMPLETE REMAIN AS FOLLOWS:
SURF. 98%, SEEDING 85%, SIGNING 98%
ENGR. PERSONNEL ON FINAL DATA

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/26/85

PROJECT NO.: ER84-Y(37)155
PROJ. NAME: PRAIRIE CO. LINE-WEST
LENGTH: 8.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 1
% TIME USED: 0
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,087,511.30
CONTRACTOR: PORTABLE PAVERS INC.
FROM (town): MILES CITY, MT.
AWARD DATE: 1/3/85
DATE WORK STARTED: 3/20/85
PROBABLE COMPLETION DATE: 8/16/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: SUB-CONTRACTOR LASALLE CONST. BEGAN WORK MARCH 20 1985 GRADING ON THE SLIDE CORRECTION WHICH IS NOW 5% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-26-85

PROJECT NO.: RS 201-2(3)33
PROJ. NAME: Pressenville - Fairview
LENGTH: 6.1
COUNTY: Richland
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 14
% TIME USED: 19
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,001,338.52
CONTRACTOR: Prince Inc.
FROM (town): Forsyth MT. P.O Box 440 59327
AWARD DATE: Sept. 28, 1984
DATE WORK STARTED: Oct 17, 1984
PROBABLE COMPLETION DATE: Aug 1, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877
ADDRESS: Glendive MT.
PO Box 890 59330

GENERAL: Work will resume in Spring

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO.: RS-242-1(4) 43
PROJ. NAME: Loring No. Canadian Line
LENGTH: 10.9 Miles
COUNTY: Phillips
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 35
% TIME USED: 39
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,298,200.90
CONTRACTOR: Glenn Pehrson Exc. Inc.
FROM (town): Lind Lakes, Mn.
AWARD DATE: July 27, 1984
DATE WORK STARTED: Sept. 17, 1984
PROBABLE COMPLETION DATE: 06-01-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. Dorocher
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 654-1786
ADDRESS: Box 176
Dodson, Mt. 59524

GENERAL: Contractor began moving equipment to the project on 3-25-85. Contractor has 4 men setting up crushers. Plans are to begin crushing plant mix aggregate on 4-1-85. Possibly begin subgrade work at same date.

Items and percent complete are: 1½" Ce. Base = 80% Stockpile 1½" Ce. Base = 100%, Stockpile plant Mix Agg = 19% and Motor Grader Hours = 97%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-26-85

PROJECT NO.: RS 245-1(3)0
PROJ. NAME: Jordan Northwest
LENGTH: 15.0
COUNTY: Garfield
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 100
% TIME USED: 93
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-5-84

CONTRACT AMOUNT: $ 1,134,102.65
CONTRACTOR: Clark Bros. Contractors
FROM (town): Victor Mont. 59875 P.O. Box 667
AWARD DATE: Feb. 29, 1984
DATE WORK STARTED: April 18, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877
ADDRESS: Glendive Mt.
P.O. Box 890 59330

GENERAL: No word has been received as to when clean up work will be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31-1985

PROJECT NO.: RS 344-1(5)15
PROJ. NAME: Froid-West
LENGTH: 7.5 Miles
COUNTY: Roosevelt
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: NovaKovich
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 653-1050
ADDRESS: MT. Dept. of Highways
Wolf Point, MT. 59201

GENERAL: No progress this past period. Pending the outcome of R/W problems the project is scheduled for letting on 3-28-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

St. Proj. No. BRS 467-1(3) 2
Fed. PROJECT NO.: BRS-RS-7-058(3)007

PROJ. NAME: Snowden Bridge
LENGTH: 2.884 miles
COUNTY: McKenzie-Williams-N.D.
CONTRACT TIME: 512 W.D.
ORDER TO PROCEED DATE: 2-13-84.
% COMPLETE: 85
% TIME USED: 50
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,826,728.90
CONTRACTOR: Lunda Constr. Co.
FROM (town): Black River Falls, Wisconsin.
AWARD DATE: 2-2-84
DATE WORK STARTED: 3-12-84
PROBABLE COMPLETION DATE: 8-4-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Peterson P.E.
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 572-4329 (Project)
ADDRESS: N.D. Highway Dept.
Williston, N. Dakota

GENERAL: Prime Contractor Lunda Construction Co. Completed the setting of pot bearings removed the tug boat and barge from the river on the north side. Finished setting all the Girders in the structure. Tightened all the field splices, placed and tightened all the diaphragms. Cleaned up the work area and shut down for the winter. Major structure items are: Concrete 65% & Reinf. steel 40% Complete. This will be the last progress report for 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: SMP #399-83
PROJ. NAME: Maint. stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley, Phillips
CONTRACT TIME: 60 + 4 = 72
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-16-84

CONTRACT AMOUNT: $ 291,171.00
CONTRACTOR: Eckart Const.
FROM (town): Miles City
AWARD DATE: Nov. 30-1984
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept of Highways
Wolf Point, MT. 59201

GENERAL: The 3/8" Cover Rock stockpile at Sidney has an excess of oversize rock. The contractor will have to screen the pile.
Final data submitted to district 10-15-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO.: BR 9009(4) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: Tongue River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 Miles ESTIMATED COMPLETION DATE: April 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Stuehmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO.: BR 9006(3) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: Thompson Creek Bridge DATE WORK STARTED: 1-7-85

LENGTH: 0.5 Miles ESTIMATED COMPLETION DATE: April 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Stuehmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-26-85

PROJECT NO.: M 6008(1) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Sargent Ave & Allard St. Glendive - Dawson Co. DATE WORK STARTED: 1-17-85

LENGTH: 0.4 miles ESTIMATED COMPLETION DATE: 4-15-85

DATE SUBMITTED TO DISTRICT: 3-1-85

PROJECT MANAGER: W. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 95

UNDER Ground utility Topog remains to be done

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: ~~RS~~ RS 516-1(1)14 & RS 517-1( ) DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: COALRIDGE - WEST & COALRIDGE - N & S DATE WORK STARTED: ~

LENGTH: 13.1 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: BRS 504-1(1)13 DATE SURVEY AUTHORIZED: 12/17/84

PROJ. NAME: N.E. OF MILDRED (CABIN CREEK) DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

- - -

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: ES 438-1(4) DATE SURVEY AUTHORIZED: 2/11/85

PROJ. NAME: NASHUA - NORTH DATE WORK STARTED: ~

LENGTH: 13.4 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 31-1985

PROJECT NO.: AS 344-1(5)29 DATE SURVEY AUTHORIZED: July 13-1984

PROJ. NAME: 7.5 M. los West of Froid-East DATE WORK STARTED: Feb. 19-1985

LENGTH: 7.5 Miles ESTIMATED COMPLETION DATE: 4-5-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: NovaKovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: BRS 320-2(1)5 DATE SURVEY AUTHORIZED: 3/1/85

PROJ. NAME: O'FALLON CREEK (5 W. ISMAY) DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: BRS 270-1(1)7 DATE SURVEY AUTHORIZED: 12/13/84

PROJ. NAME: N.E. OF ACBJON (LITTLE MISSOURI RIVER) DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: RS 261-2(1)26 DATE SURVEY AUTHORIZED: 11/8/84

PROJ. NAME: RICHLAND CO. LINE-N DATE WORK STARTED: ~

LENGTH: 7.4 MILES ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

V

DISTRICT: 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-85

PROJECT NO.: RS 253-2(2)36 DATE SURVEY AUTHORIZED: 11-5-84

PROJ. NAME: Brockway N & S DATE WORK STARTED: 11-5-84

LENGTH: 9.9 ESTIMATED COMPLETION DATE: 3-30-85

DATE SUBMITTED TO DISTRICT: 3-27-85

PROJECT MANAGER: Bernard Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 & 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: RS 247-1(1)0 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: WEBSTER-EAST DATE WORK STARTED: ~

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: RS 245-1(4)15 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: BRUSETT - E & W DATE WORK STARTED: ~

LENGTH: 7.2 MILES ESTIMATED COMPLETION DATE: MARCH 1986

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: IR 94-4(48)128 DATE SURVEY AUTHORIZED: 2/26/85

PROJ. NAME: MILES CITY - WEST DATE WORK STARTED: ~

LENGTH: 9.1 MILES ESTIMATED COMPLETION DATE: 11/12/85

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: IR 94-3(37)104 DATE SURVEY AUTHORIZED: 11/30/84

PROJ. NAME: W. ROSEBUD INT. - EAST DATE WORK STARTED: ~

LENGTH: 11.3 MILES ESTIMATED COMPLETION DATE: 10/24/85

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: F 57-6(2)280 DATE SURVEY AUTHORIZED: 2/18/85

PROJ. NAME: CIRCLE - EAST DATE WORK STARTED: ~

LENGTH: 17.10 MILES ESTIMATED COMPLETION DATE: 5/15/86

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-26-85

PROJECT NO.: F62-2(7)37 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SIDNEY - NORTHWEST DATE WORK STARTED: 2-6-85

LENGTH: 1.4 MILE ESTIMATED COMPLETION DATE: Dec. 31, 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: H. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: BRF 51-3(1)70 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: USRS CANAL 2.6 MI. W OF SIDNEY DATE WORK STARTED: ~

LENGTH: 0.6 MILES ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: F39-1(15)4 DATE SURVEY AUTHORIZED: 3-1-85

PROJ. NAME: LAME DEER-NORTH DATE WORK STARTED: 3-18-85

LENGTH: 9.0 MILES ESTIMATED COMPLETION DATE: 3-29-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: F 37-3(2)69 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: ASHLAND-EAST DATE WORK STARTED: ~

LENGTH: 7.8 MILES ESTIMATED COMPLETION DATE: 4/15/85

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

FINAL

PROJECT NO.: F18-1(28) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Miles City Northwest DATE WORK STARTED: 2-19-85

LENGTH: 7.7 Miles ESTIMATED COMPLETION DATE: March 85

DATE SUBMITTED TO DISTRICT: 3-1-85

PROJECT MANAGER: Duane Steinmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: RRE 14-6(1)257 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: PORCUPINE OVERFLOW - N.W. OF FORSYTH DATE WORK STARTED: ~

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: FZ-1(8) 46 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: FALLON CO. LINE E&W DATE WORK STARTED: ~

LENGTH: 25.5 MILES ESTIMATED COMPLETION DATE: 8/26/85

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 26, 1985

PROJECT NO.: BRF 1-10(15)629 DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: BOX ELDER CR. - E. OF BROCKTON DATE WORK STARTED: ~

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 3/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 26, 1985

PROJECT NO.: FR 1-9(11)546 DATE SURVEY AUTHORIZED: 2-7-85

PROJ. NAME: Nashua - West DATE WORK STARTED: 2-4-85

LENGTH: 8.4 Miles ESTIMATED COMPLETION DATE: 1-31-86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Durocher TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 35%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

Remeasure Stock Piles
~~PRELIMINARY SURVEY~~ PROGRESS REPORT

FOR THE PERIOD ENDING: 3-29-85

PROJECT NO.: _____ DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Remeasure Stk Piles - Audit DATE WORK STARTED: 3-4-85

LENGTH: _____ ESTIMATED COMPLETION DATE: 3-29-85

DATE SUBMITTED TO DISTRICT: 3-29-85

PROJECT MANAGER: H. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 To 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 302-1(1)0 Elmrock Rd.-Molt	Reconstruction	Public Hearing	16	2	5/88
M 6901-L(1)0 First Avenue-Laurel	Overlay	Final	8	40	10/85
RS 500-2(2)19 Mosby-South	Reconstruction	Pre-P.I.H.	62	6	4/89
F 14-3(3)108 Shawmut-West	Widening and Overlay	Final	8	90	3/85
RS 426-2(1)0 Hanover Road	Grade, Drain, and Gravel Surf.	Final	8	99	3/85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

A5

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-85

PROJECT NO.: IR 90-8(95)385
PROJ. NAME: REED POINT E. & W.
LENGTH: 14.5 MILES
COUNTY: SWEETGRASS & STILLWATER
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 5-2-84
% COMPLETE: 98
% TIME USED: 97
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3411361.90
CONTRACTOR: MCINTIRE CONSTR CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-9-84
DATE WORK STARTED: 9-30-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. LOEGAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 208-3827 - 252-6138
ADDRESS: BILLINGS, MT.

GENERAL: NO WORK HAS BEEN DONE ON THE PROJECT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

AG

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 29, 1985

PROJECT NO.: IR 90-8(20) 413
PROJ. NAME: Park City E & W.
LENGTH: 14.0 Miles
COUNTY: Stillwater
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 100
% TIME USED: 43
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-3-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED:

CONTRACT AMOUNT: $2,072,864.45
CONTRACTOR: Empire Sand & Gravel
FROM (town): Billings
AWARD DATE: 8-29-83
DATE WORK STARTED: 9-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 252-4138
ADDRESS: Billings

GENERAL: Final estimate & supporting data submitted to District Office on 3-20-85 Notes presently being checked by Dist. Engineering Officer.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

A7

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-85

PROJECT NO.: IR90-9(63)503
PROJ. NAME: DUNMORE INTCHGE S.E.
LENGTH: 5.8 MILES
COUNTY: BIG HORN
CONTRACT TIME: 80 W.D
ORDER TO PROCEED DATE: 11-16-84
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,668,823.39
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-1-84
PROBABLE COMPLETION DATE: 7-31-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERBERT A. OTTMAN TELEPHONE: 245-7802
NO. OF ENG. PERSONNEL EMPLOYED: 0 ADDRESS: BILLINGS

GENERAL: THE CONTRACTOR DIDN'T WORK DURNING THIS PERIOD

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-85

PROJECT NO.: ID90-9(36)531 U2
PROJ. NAME: LODGEGRASS-SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 58%
% TIME USED: 46%
NO. MEN EMPLOYED: 29
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,729,277.59
CONTRACTOR: BEYER'S GENERAL CONSTR., INC.
FROM (town): BUTTE, MONTANA
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 1 TO 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 252-4138 & 639-2429
ADDRESS: P.O. BOX 647
LODGEGRASS, MONT.

GENERAL: PROGRESS FAIR. WORK IN PROGRESS CONSISTED OF CRUSHING, HAULING & STOCKPILING AGGREGATES. THE PLANT MIX & O.R.G.F.C. AGGREGATES HAVE BEEN CRUSHED. ITEMS AND PERCENTS COMPLETE ARE AS FOLLOWS: MISC. 82%; GRADING, 95%; SEEDING 31%; DRAINAGE 94%; SURFACING 13%; STRUCTURES 83%. ENGINEERING PERSONNEL ARE WORKING IN THE OFFICE AND INSPECTING WORK IN PROGRESS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1985

PROJECT NO.: I ID 90-9 (62)543
F 74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 55

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 71

NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 33

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.J Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Box 366
Wyola, Montana, 59089

GENERAL: Work in progress consists of Hilde Const. Co., Inc., crushing and stockpiling Plant Mix Surfacing Aggregates. Crushing operations were completed on March 13, 1985. No other work was done on the project.

A 2 person engineering crew spent the reporting period checking and preparing field notes in the office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1985

PROJECT NO.: I ID 90-9 (38)549 U-2
CONTRACT AMOUNT: $ 7,261,180.56
PROJ. NAME: Wyoming Line North
CONTRACTOR: Hilde Construction Company, Inc.
LENGTH: 5.2 Miles
FROM (town): Great Falls, Montana
COUNTY: Big Horn
AWARD DATE: 8-5-83
CONTRACT TIME: 220 WD
DATE WORK STARTED: 9-6-83
ORDER TO PROCEED DATE: 8-5-83
PROBABLE COMPLETION DATE: 6-15-85
% COMPLETE: 58
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 71
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R.J. Schaak
TELEPHONE: 343-2501
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Box 366
Wyola, Montana, 59089

GENERAL: No work by the contractor. Winter shutdown.

A 2 person engineering crew spent the reporting period checking and preparing field notes in the office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1985

PROJECT NO.: F-RTF-HES 28-2(11)82
PROJ. NAME: BOYD SOUTH
LENGTH: 8.6 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 91
% TIME USED: 59
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 1,641,073.57
CONTRACTOR: REHBEIN EXCAVATION INC.
FROM (town): LING LAKES, MINN.
AWARD DATE: JULY 6, 1984
DATE WORK STARTED: JULY 18, 1984
PROBABLE COMPLETION DATE: 6-30-85
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 248-3827
ADDRESS: 424 MOREY STREET
BILLINGS MT. 59104

GENERAL: THIS PROJECT IS UNDER WINTER SHUT DOWN AND NO WORK IS BEING DONE. WORK WILL RESUME WHEN THE WEATHER AND DATE IS SUITABLE FOR CHIP SEALING. ALL ITEMS EXCEPT TRAFFIC CONTROL, CHIP SEALING & STRIPING ARE 100% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

A-12

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-85

PROJECT NO.: F-FLH-BRF37-1(3)004
CONTRACT AMOUNT: $6,365,493.09
PROJ. NAME: CROW AGENCY - BUSBY
CONTRACTOR: E.H. OFTEDAL & SONS, INC.
LENGTH: 8.7 MILES
FROM (town): MILES CITY
COUNTY: BIG HORN
AWARD DATE: 7-6-84
CONTRACT TIME: 160 WD + 6 EW = 166
DATE WORK STARTED: 7-23-84
ORDER TO PROCEED DATE: 7-30-84
PROBABLE COMPLETION DATE: 7-31-85
% COMPLETE: 71
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 45
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERBERT A. OTTMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: BILLINGS

GENERAL: THE CONTRACTOR DION'T WORK DURING THIS PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

1/5

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-85

PROJECT NO.: HES 37(7)25 & HES 48-1(6)1
CONTRACT AMOUNT: $ 24,363.16
PROJ. NAME: SAFETY UP GRADE
CONTRACTOR: OMO CONST., INC.
LENGTH: 0.0 MILES
FROM (town): BILLINGS
COUNTY: BIG HORN
AWARD DATE: 2-8-85
CONTRACT TIME: 30 WORKING DAYS
DATE WORK STARTED: 3-25-85
ORDER TO PROCEED DATE: 4-16-85
PROBABLE COMPLETION DATE: 4-26-85
% COMPLETE: 4
NO. DAYS WORKED PER WEEK: 1
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERBERT A. OTTMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: BILLINGS

GENERAL: ON PROJECT # HES 48-1(6)1 THE CONTRACTOR REMOVED THE GUARD RAIL & PLACED THE EMBANKMENT FOR THE SHOULDER WIDENING.
WORK HAS NOT STARTED ON PROJ. # HES 37(7)25

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

A14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28,1985

PROJECT NO.: RTF 57-3(11) 88 F-HES 57-3 (16) 97

PROJ. NAME: 5Mi.East of Lewistown E Grassrange West

LENGTH: 14.9

COUNTY: Fergus

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow

NO. OF ENG. PERSONNEL EMPLOYED: 4-5

TELEPHONE: 538-8731

ADDRESS: P.O.Box 491
Lewistown, Montana

GENERAL: A four man engineering crew started retracing center line and slope staking projects on 2-25-85.
The project is scheduled for letting March 28,1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

A 15

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28,1985

PROJECT NO.: F 57-3 (09)121
PROJ. NAME: Winnett West
LENGTH: 9.1 Miles
COUNTY: Fergus - Petroleum
CONTRACT TIME: 160 Workong Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 97
% TIME USED: 86
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,517,998.81
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8/5/83
DATE WORK STARTED: August 30,1983
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 538-8731
ADDRESS: P.O.Box 491
Lewistown, Montana

GENERAL: Seal and Cover and Final Striping remain to be completed in the 1985 construction season. A one to two man engineering crew is working on project final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

A/S

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28,1985

PROJECT NO.: RTF 61-3(4)50 RTF 61-4(3)108

PROJ. NAME: 6Mi.Nof Grassrange S of Zortman N E

LENGTH: 26.6. Miles

COUNTY: Fergus/ Phillips

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PPOBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 538-8731

ADDRESS: P.O.Box 491
Lewistown, Montana

GENERAL: The project is sceduled for letting March 28,1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

A/7

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28,1985

PROJECT NO.: RS 236-1(6)32
PROJ. NAME: Winifred- P.N.Ferry
LENGTH: 17.0 Miles
COUNTY: Fergus
CONTRACT TIME: 48 Working Days
ORDER TO PROCEED DATE: July 30,1984
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $304,782.20
CONTRACTOR: Wickens Construction Inc.
FROM (town): Lewistown, Montana
AWARD DATE: July 6,1984
DATE WORK STARTED: August 20,1984
PROBABLE COMPLETION DATE: May 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 538-8731
ADDRESS: P.O.BOX 491
Lewistown, Montana

GENERAL: Final inspection will be delayed until after spring breakup as per County Commissioners request.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 28,1985

PROJECT NO.: RS 000S(68)Signs Fergus Co.
RS 000S(69)Signs Jud.Bsn.Co

CONTRACT AMOUNT: $ 18,829.50

PROJ. NAME:

CONTRACTOR: L.A.Construction

LENGTH: 68.7 Miles

FROM (town): Havre, Montana

COUNTY: Fergus & Judith Basin

AWARD DATE:

CONTRACT TIME: 30 Working Days

DATE WORK STARTED:

ORDER TO PROCEED DATE: April 16,1985

PROBABLE COMPLETION DATE: May 31,1985

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O.Box 491
Lewistown, Montana

GENERAL: A Preconstruction Conference was held in the Lewistown Area office on March 20,1985. Contractor advised that he anticipates starting work on April 1,1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

A/7

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 27, 1985

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 98
% TIME USED: 100
NO. MEN EMPLOYED: N/A
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $857,351.55
CONTRACTOR: BARRY O'LEARY INC
FROM (town): BILLINGS, MT.
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: MAY 13, 1985
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS MT. 59104

GENERAL: THIS PROJECT UNDER WINTER SHUT DOWN WITH NO WORK BEING DONE. THE BITUMINOUS CURB & STRIPING ARE THE ONLY ITEMS REMAINING TO COMPLETE THIS PROJECT. WORK WILL RESUME WITH WARMER TEMPERATURES

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-26-85

PROJECT NO.: HES 1004(7)
PROJ. NAME: GRAND AVE & 13TH ST. W.
LENGTH: 0.00 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: BY JUNE 26, 1985
ORDER TO PROCEED DATE: 2-5-85
% COMPLETE: 0
% TIME USED: ~
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $189,291.80
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS
AWARD DATE: 1-3-85
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: 6-26-85
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: DEPT. OF HIGHWAYS BILLINGS, MT.

GENERAL: THE PRECONSTRUCTION CONFERENCE WAS HELD ON MARCH 14, 1985. THE CONTRACTOR INDICATED THAT HE WOULD START WORK ABOUT THE FIRST WEEK IN APRIL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

A 2

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-26-85

PROJECT NO.: M 1004(6) & HES 4141(10)
CONTRACT AMOUNT: $ 71,063.00
PROJ. NAME: GRAND AVE - 8TH ST. W & VARIOUS LOCATIONS
CONTRACTOR: MOLAND ELECTRIC CO., INC.
LENGTH: 0.00 MILES
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 9-28-84
CONTRACT TIME: BY APRIL 1, 1985
DATE WORK STARTED: 10-29-84
ORDER TO PROCEED DATE: 10-11-84
PROBABLE COMPLETION DATE: 4-10-85
% COMPLETE: 34%
NO. DAYS WORKED PER WEEK: 2
% TIME USED: ~
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 4
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P SCHNIMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: DEPT. OF HIGHWAYS BILLINGS, MT.

GENERAL: WORK CONSISTED OF ELECTRICAL & SIGNING ITEMS. THE CONTRACTOR PLANS ON SETTING THE SIGNAL POLES THIS WEEK SO SURFACING ITEMS CAN BE COMPLETED.

ITEMS & PERCENTAGES COMPLETE ARE - ELECTRICAL ITEMS ARE 36% COMPLETE, SURFACING ITEMS ARE 60% COMPLETE, DRAINAGE ITEMS ARE 95% COMPLETE, CONCRETE ITEMS ARE 100% COMPLETE, STRIPING & SIGNING ITEMS ARE 45% COMPLETE, & MISC ITEMS ARE 30% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

A 22

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-85

PROJECT NO.: M 1018 (6)
PROJ. NAME: 4th Ave & 31st St.
LENGTH: INTERSECTION
COUNTY: YELLOWSTONE
CONTRACT TIME: Cal. Date
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE: 85
% TIME USED: —
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42992.00
CONTRACTOR: MIDLAND ELECTRIC CO.
FROM (town): BILLINGS
AWARD DATE: 5-9-83
DATE WORK STARTED: 11-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-9138
ADDRESS: BILLINGS

GENERAL: NO WORK ON THE PROJECT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-26-85

PROJECT NO.: SMP 5699-85
PROJ. NAME: STATE PROJECT MAINTENANCE STOCKPILE
LENGTH: ~
COUNTY: ROSEBUD, BIG HORN YELLOWSTONE, & WHEATLAND
CONTRACT TIME: 93 W.D.
ORDER TO PROCEED DATE: ~
% COMPLETE: ~
% TIME USED: ~
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 336,792.00
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC
FROM (town): BILLINGS
AWARD DATE: 3-11-85
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: JULY 12, 1985
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THIS PROJECT WAS LET ON FEBRUARY 28, 1985. THE PRECONSTRUCTION CONFERENCE WAS HELD ON MARCH 11, 1985. THE CONTRACTOR PLANS TO START CRUSHING & HAULING IN BIG HORN COUNTY ON MARCH 27, 1985. WEATHER PERMITTING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

1 of 9

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-85

PROJECT NO.: BR 9049 (4) DATE SURVEY AUTHORIZED: 5-8-84

PROJ. NAME: YELLOWSTONE RIVER BR. GEBBYCLIFF S.E. DATE WORK STARTED: 6-12-84

LENGTH: - ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. LORAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: - % COMPLETE: 55

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-85

PROJECT NO.: BR 9048 (7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR. DATE WORK STARTED: 2-22-84

LENGTH: - ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. LORAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 TO 3 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1985

PROJECT NO.: RS 426-2(1) 0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Handover Road DATE WORK STARTED: 10-16-84

LENGTH: 7 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1985

PROJECT NO.: RS 551-1(1) 0 DATE SURVEY AUTHORIZED: 02-21-84

PROJ. NAME: Geyser-North DATE WORK STARTED: 11-19-84

LENGTH: 6.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-4 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 28,1985

PROJECT NO.: RS 297-1(1)24 DATE SURVEY AUTHORIZED: 10/7/82

PROJ. NAME: Hedgesville- NOrth DATE WORK STARTED: 11/15/82

LENGTH: 8.0 Miles ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 4-5 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 28,1985

PROJECT NO.: RS 236-1(7)0 DATE SURVEY AUTHORIZED: November 7,1984

PROJ. NAME: Hilger-Winifred DATE WORK STARTED: February 8,1985

LENGTH: 24.12 Miles ESTIMATED COMPLETION DATE: 2/15/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538 8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

Work will begin when crew becomes available

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

A 27

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1985

PROJECT NO.: F63-2(2)19 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Judith Gap-Moore DATE WORK STARTED: 12-03-84

LENGTH: _____ ESTIMATED COMPLETION DATE: 04-5-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-8 % COMPLETE: 25

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Mar 28, 1985

PROJECT NO.: F 53-2(3)34 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Broadview-Lavina South Section DATE WORK STARTED: 1-31-85

LENGTH: 6.2 Mi ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Schuman TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: _____

Project will be combined with F 53-1(6) Prel. survey work

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-26-85

PROJECT NO.: F 53-1(6)6 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS-BROADVIEW DATE WORK STARTED: 1-10-84

LENGTH: 28.4 MILES ESTIMATED COMPLETION DATE: 5-10-85

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 29, 1985

PROJECT NO.: F 16-2(3)30 DATE SURVEY AUTHORIZED: 2-5-85

PROJ. NAME: KLEIN - SOUTH DATE WORK STARTED: 2-27-85

LENGTH: 16.8 ESTIMATED COMPLETION DATE: 4-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 11 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-85

PROJECT NO.: F 4-2(5)55 DATE SURVEY AUTHORIZED: 2-1-85

PROJ. NAME: LAUREL - MOSSMAIN DATE WORK STARTED: 2-19-85

LENGTH: 3.9 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. LORAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 TO 4 % COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-85

PROJECT NO.: IR 90-8(101)427 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: LAUREL E. & W. DATE WORK STARTED: 11-19-84

LENGTH: 18.5 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. LORAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-30-85

PROJECT NO.: IR 90-8 (101) 401 DATE SURVEY AUTHORIZED: 11-23-84

PROJ. NAME: COLUMBUS EAST & WEST DATE WORK STARTED: 11-29-84

LENGTH: 17.15 MILES ESTIMATED COMPLETION DATE: 4-1-85

DATE SUBMITTED TO DISTRICT: 1-21-85

PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1985

PROJECT NO.: IR 94-2 (24)61 DATE SURVEY AUTHORIZED: May 23 1984

PROJ. NAME: Hysham East and West DATE WORK STARTED: 1-17-85

LENGTH: 17.3 Miles ESTIMATED COMPLETION DATE: 3-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. Schaak TELEPHONE: 343-2501

NO. PERSONNEL ASSIGNED: 8 % COMPLETE: 65%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

A3,

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 31, 1985

PROJECT NO.: IR 94-1 (49)47 DATE SURVEY AUTHORIZED: MAY 23 1984

PROJ. NAME: Custer Interchange East DATE WORK STARTED: 1-10-85

LENGTH: 10.7 Miles ESTIMATED COMPLETION DATE: 2-28-85

DATE SUBMITTED TO DISTRICT: 3-1-85

PROJECT MANAGER: R. Schaak TELEPHONE: 343-2501

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-85

PROJECT NO.: IR 94-1(47)0 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: PINE HILLS INTCHGE E. DATE WORK STARTED: 12-17-84

LENGTH: 6.9 MILES ESTIMATED COMPLETION DATE: 4-5-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: HERB OTTMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-27-85

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CR. BRIDGE DATE WORK STARTED: 10-31-84

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. LORAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: — % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

A 33

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
GLAC 10(1), 200(1) & 909(1)	Cascade & Teton Co.	3.086	Bituminous paving (I000)	83.3%	96.7% 06/11/85	American Asphalt, Inc. $ 447,041.00
FH 61-1(5)	Flathead County	9.655	Grading and aggregate surfacing	---	.4% ---	Hilde Construction Co. Inc. $ 4,033,405.45